

Edisto Beach RO Plant & Support Equipment

Progress Report

Report No. 12

March 22, 2019

Reported by: Arnold Ellison

1. Project inspection was performed Thursday, Mar 21, 2019.
 - a) RO Plant –The first section of the wet well wall was completed last week and the center section wall had just been poured that morning. All tests have passed.
 - b) Well #8 – The inner casing has been completed and tested for alignment. The well driller was cleaning up the well site and will move back to well #7 next week to air drill into the limestone strata. Actual drilling will occur toward the end of the week which will take only one day to perform.
 - c) Raw Water Main – Installation of the 12” pipe is almost complete and pressure testing will be performed next week
2. The Monthly Progress Meeting was held with the W-S staff on March 21, 2019 followed by a meeting with the Water Committee.
 - a) Well #9 – Ground water withdrawal permit has been requested by T&H. Public notice has been given and will expire on 3/25/19. Plans are to be submitted to DHEC by 3/22/19.
 - b) Power Line Relocation – SCE&G is scheduled to have the power line relocated by Thursday of next week.
 - c) Building Color – The color(s) for the RO Building are being determined.
 - d) Electrical – W-S is ready to award a contract for the electrical work on the RO plant and the 3 wells. This work is on the critical path of the project.
 - e) SCADA – Submittals are being reviewed for the SCADA components.