

Edisto Beach RO Plant & Support Equipment

Progress Report

Report No. 8

February 22, 2019

Reported by: Arnold Ellison

1. Project inspection was held Thursday, Feb. 21.
 - a) Concentrate Discharge Diffuser – The contractor was installing the concentrate pipe line from the Palmetto Blvd to the RO Plant. This work will be completed today, Feb. 23.
 - b) RO Plant – The rebar for the wetwell floor has been installed and inspected. Concrete will be placed Saturday the 23rd of Feb. Test results for the concrete will be performed after 7 days and 28 days to make sure that the strength of the concrete meets specs. Rebar for the walls will start after the floor pour is completed.
 - c) Wells #7 & #8– The inner casing for Well #7 was grouted on Feb. 20, all in one day. The drill rig has been moved to the well site #8 and was being set up for drilling for the 20” casing next week.
 - d) Raw Water Main – The pipe for the water main that connects Well #8 with well #7 will be delivered next week.
2. The weekly conference call meeting was held on Feb 21. Brandon Campbell with Wharton-Smith gave a progress report of the project to the committee. We are waiting for the plans from SC&G to relocate the power lines that parallel the RO building.