

# Edisto Beach RO Plant & Support Equipment

## Progress Report

Report No. 1

January 3, 2019

Reported by: Arnold Ellison

1. Visited the project on January 3, 2019 where the well driller was preparing well #8 for the representative from Department of Natural Resources (DNR) to log the pilot hole. Present was Greg Sams, Thomas & Hutton Field Representative, Jordan Sellers, Wharten-Smith, On-Site Supervisor, the well driller, a DHEC inspector, and the DNR Technician. All went well with the logging and the results will be submitted the week of January 7<sup>th</sup>.
2. Results of the logging of well #7 are similar to well #6 as was hoped for. The final bore will start the week of January 7 and should take approximately 2 week to install the casings.
3. I plan to meet with Davis Riser the week of January 14 to review the scheduling of the project. The main activities will be:
  - (1) Well #7
  - (2) Well #2
  - (3) Well M
  - (4) RO Plant
  - (5) Raw water pipes
  - (6) Concentrate Discharge pipe
  - (7) Permits
4. Davis has also been requested to provide information on:
  - (1) Harn Contract
  - (2) Special Inspectors list
  - (3) Savings due to adding the third well
  - (4) Status of permit request for the raw water piping