

Edisto Beach RO Plant & Support Equipment

Progress Report

Report No. 2

January 10, 2019

Reported by: Arnold Ellison

1. Visited the project on January 10, 2019 where I visited all 3 well sites and then met with Isis and Bob.
2. No work was being performed, but the well driller had removed the drill rig from well #8 and had cleaned up the site.
3. Some casing has been delivered for well #7.
4. Locating the third well on site M (now referred to well #9) has been approved by the golf course since it will not interfere with golf play or the cart path. There was discussion about using the wastewater holding pond adjacent to tract M for overflow during the testing of the new wells. This idea was rejected by Iris as we cannot risk having high silty water discharged into the wastewater treatment system. We will have more discussion with Wharton-Smith next week about using the concentrate discharge pipe for testing the wells.
5. Follow up to last week's request, we have received copies of the Thomas & Hutton contract and the Harn contract.
6. Patrick Brown, Town Building Code Administrator has worked very hard to get the information needed for issuing a Town Construction Permit for the RO Building. He should be able to get the portion of the permit for the foundation out next week.
7. I will be meeting with several members of Wharton-Smith team next week to review and revise the schedule for the project. I would like to have a "best case" and a "worst case" scenario to present to Town Council and the Water Committee.